

OL/NBPO WEEKLY REPORT - PERIOD ENDING 24 APRIL 1984

I. PROGRESS REPORTS ON TASKS ASSIGNED BY THE DCI/BBCI:

NO TASKS.

II. ITEMS OR EVENTS OF MAJOR INTEREST THAT HAVE OCCURRED DURING THE PRECEDING WEEK:

NEW BUILDING PROJECT

- A. BID PACKAGE #1. AN INITIAL CONSTRUCTION SCHEDULING MEETING WAS HELD WITH GEORGE HYMAN CONSTRUCTION COMPANY ON 23 APRIL. PRELIMINARY SURVEY AND LAYOUT WORK IS ANTICIPATED TO START NEXT WEEK AND WORK ON THE CONSTRUCTION FENCING WILL COMMENCE BY MID-MAY. GENERAL SERVICES ADMINISTRATION ADVISES THAT THE CONSTRUCTION

ENTER PAGE TO BE DISPLAYED OR COMMAND: "NEXT,N, LAST,PRINT"

was signed today
CONTRACT IS STILL IMMINENT. (U)

- B. BID PACKAGE #3. TWENTY-EIGHT BIDDERS AND SUPPLIERS ARE CONDUCTING ONSITE INSPECTION OF THE POWERHOUSE THIS WEEK. THESE INSPECTIONS HAVE GENERATED NUMEROUS REQUESTS FOR A BID EXTENSION DUE TO THE COMPLEXITY OF THE EXISTING FACILITY. IN RESPONSE TO THESE REQUESTS, THE BID OPENING WILL BE EXTENDED APPROXIMATELY TWO WEEKS, UNTIL MID-MAY. (U)

- C. ROAD IMPROVEMENTS. THE PRELIMINARY DESIGN REPORT FOR PROPOSED IMPROVEMENTS TO ROUTE 123 WAS RECEIVED ON 23 APRIL. AFTER REVIEWING THE REPORT, IT HAS BEEN DECIDED TO REJECT THE PROPOSALS AS EXCESSIVE TO THE NEEDS OF OUR EXPANSION AND NONRESPONSIVE TO MAJOR COMMUNITY CONCERNS. A LETTER OF REJECTION IS BEING PREPARED FOR THE COMMISSIONER, VIRGINIA DEPARTMENT OF HIGHWAYS AND TRANSPORTATION (VDH&T). IT IS HOPED THIS ACTION WILL PROMPT A MORE NEGOTIABLE POSITION FROM VDH&T REPRESENTATIVES. (R-IUD)

III. SIGNIFICANT EVENTS ANTICIPATED DURING THE COMING WEEK:

ENTER PAGE TO BE DISPLAYED OR COMMAND: "NEXT,N, LAST,PRINT"

NOTHING.

STAT

CHIEF, NEW BUILDING PROJECT OFFICE, OL